



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN – U40102BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No.127.....

Trans/Misc/P-1/53/2020

Dated:- 17-12-2020

Sub: Debarring of M/s VSPL Energy Private Limited from participating in future tender of BSPTCL till satisfactory completion of all works against NIT No. 71/PR/BSPTCL/2018.

Ref:- (i) NIT No -71/PR/BSPTCL/2018

(ii) NOA No.- 23 & 24 both issued on date 21.01.19

(iii) This office letter no. 1084 dated 07.05.19

(iv) This office letter no. 2955 dated 05.11.2019

(v) This office letter no. 106 dated 13.01.2020

(vi) This office letter no. 781 dated 13.03.2020

(vii) This office letter no. 1032 dated 29.05.2020

(viii) This office letter no. 1798 dated 15.10.2020

(viii) M/s VSPL Energy Private Limited. letter no. VSPL/2020/BSPTCL/NIT71/440 dated 30.10.2020.

1. M/s VSPL Energy Private Limited have been awarded the work of (i) Construction of 132 KV D/C Transmission line by making LILO arrangement of 132 KV DCSS Benipatti- Pupri Transmission line at Sitamarhi (New) GSS with ACSR Panther Conductor (Line Length-31 RKM) & (ii) Construction of LILO of Both circuit of Bettiah- Raxaul ,132 KV DC Transmission line at Raxaul (New) GSS with ACSR Panther conductor (Line Length-10 RKM) on Turnkey basis under State Plan against NIT No -71/PR/BSPTCL/2018 by BSPTCL vide NOA No.- 23 & 24 both dated 21.01.2019. As per the scope of instant NIT the firm had to construct (i) 132 KV D/C Transmission line by making LILO arrangement of 132 KV DCSS Benipatti- Pupri Transmission line at Sitamarhi (New) GSS (Line Length-31 RKM) & (ii) LILO of Both circuit of Bettiah- Raxaul ,132 KV DC Transmission line at Raxaul (New) GSS with ACSR Panther conductor (Line Length-10 RKM). The scheduled date of completion for the entire work was 15 (fifteen) months from date of NOA i.e. 20.04.2020.
2. The Firm have started the Foundation work on 12.06.2020 and even after lapse of more than 22 months from the date of award only 24 nos. Foundation out of 108 have been completed for the construction of 132 KV D/C Transmission line by making LILO arrangement of 132 KV DCSS Benipatti- Pupri Transmission line at Sitamarhi (New) GSS (Line Length-31 RKM).
The foundation work for the construction of LILO of Both circuit of Bettiah- Raxaul ,132 KV DC Transmission line at Raxaul (New) GSS with ACSR Panther conductor (Line Length-10 RKM) has not been started.
3. M/s VSPL Energy Private Limited have mentioned General Elections 2019, Monsoon and Festivals for the cause of delay. The firm must be aware that all the events were not unforeseen and were expected and M/s VSPL Energy Private Limited should have planned execution of work accordingly. The reply of M/S VSPL is not acceptable for delay of work on account of above reasons.
4. M/s VSPL Energy Private Limited have raised the issue of lockdown due to Covid-19 Pandemic. In this regard it is to mention that the passes were issued to M/s VSPL Energy Private Limited during lockdown as per the guidelines for execution of work. In spite of getting the passes M/S VSPL Energy Private Limited did not deployed the man power. Covid-19 impact may be considered for approx 3 months but not for the one year.
5. The firm have raised the issue of delay in approval of various items. In this regard it is to submit that the delay in submission of document is on part of M/s VSPL Energy Private Limited and hence delay in approval cannot be attributed to BSPTCL.
6. M/s VSPL Energy Private Limited have admitted that the detailed survey has been already approved on date 06.08.2019 but the progress of the aforesaid work is still not satisfactory. The firm have Completed only 24 nos. Foundation out of 108 for the construction of 132 KV D/C Transmission line by making LILO arrangement of 132 KV DCSS Benipatti- Pupri Transmission line at Sitamarhi (New) GSS (Line Length-31 RKM).

The foundation work for the construction of LILO of Both circuit of Bettiah- Raxaul ,132 KV DC Transmission line at Raxaul (New) GSS with ACSR Panther conductor (Line Length-10 RKM) has not been started.

7. Hence, it is evident that M/s VSPL Energy Private Limited have been completely non-serious regarding completion of the above project in time. The progress of work has been very poor in spite of regular follow up and reminders to speed up the work. M/s VSPL Energy Private Limited has not improved in spite of having sufficient opportunities.

Under the above circumstances, M/s VSPL Energy Private Limited is hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory completion of all works against NIT No. 71/PR/BSPTCL/2018.

Yours Faithfully,

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to M/s VSPL Energy Private Limited, Reg. Office:- 202, Emart Firdaus, Exhibition Road, Patna-800 001, Corporate Office:- 412-A, Success Tower, Sector-65, Golf Course Extension Road, Gurgaon-122001 for information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to all G.M-cum-C.E/C.Es/ESEs of BSPTCL for kind information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No. 2064

dated 17-12-2020

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
(Ratan Kumar)
Chief Engineer (Project-I)