



**BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA**

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN – U74110BR2012SGC018889

**[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]**

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No.. 72.....

Dated:- 13-07-2023.....

Trans/Misc/P-I/97/2022

**Sub: 1. Debarment of M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd. from participating in future tender of BSPTCL for next three (03) years.**

**2. Forfeiture of EMD of M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd.**

Ref:- (i) NIT No -03/PR/BSPTCL/2023

(ii) BSPTCL NOA No 03 & 04 both dated-02.05.2023

(iii) BSPTCL letter no. 620 dated 31.05.2023

(iv) M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd letter no. 2023-24/OPTL/BSPTCL-TENDER/1459 dated 05.06.2023

1. NIT No. 03/PR/BSPTCL/2023 was invited on 20.01.2023 for the work of construction of 07 Nos. towers (including 05 Nos. Pile foundation) for crossing of 33 KV line on tower in Ghaghara river crossing near Manjhi village, Sitab Diyara, Block Rivilganj, Distt.-Saran on turnkey basis under deposit head of NBPDC. Four bidders participated in the above Tender.
2. M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd quoted the lowest rate of Rs 13,57,86,603.20 and became L-1 bidder. The rate quoted by L-1 bidder is (-)20.40% less than the estimated cost (Rs. 17. 06 Cr) .
3. NOA was issued to M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd. after approval of Special Purchase Committee. The scheduled date of completion for the entire work was 09 (Nine) months from date of NOA i.e. upto 01.02.2024.
4. Contract agreement as well as Performance Security Bank Guarantee was to be submitted within 30 (Thirty) days from the date of issue of this NOA as per terms & conditions of the instant NIT .
5. BSPTCL requested to M/s Om Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s Vima Alliance Infra Pvt. Ltd. to submit Performance Security BG as per terms and conditions of NIT within 30 days and for execution of Contract agreement.
6. M/s Om Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s Vima Alliance Infra Pvt. Ltd. vide letter no.- 2023-24/OPTL/BSPTCL-TENDER/1459 dated 05.06.2023 requested for discontinuation of NOA No. 03 & 04 against NIT No. 03/PR/BSPTCL/2023 as they were not able to submit BG due to Bank Policy for Joint Venture.
7. On account of refusal to submit Performance Security Bank Guarantee by the L-1 bidder M/s Om Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s Vima Alliance Infra Pvt. Ltd. , retendering will have to be done for execution of the above mentioned work. There will be sufficient loss of time in process of retendering and also effort will have to be made by BSPTCL officers.

8. M/s Om Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s Vima Alliance Infra Pvt. Ltd. are solely responsible for delay in execution of work for construction of 33KV. Transmission line for PSS at Sitabdiyara.

Keeping the above in view,

1.M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd are hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till three (03) Years and

2.The EMD submitted by M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd is hereby forfeited (SBD Clause 34.2).

Yours Faithfully,

Sd/-  
(Ratan Kumar)  
Chief Engineer (Project-I)

Memo No.....

dated .....

Copy forwarded to M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd, Ahmedabad, Gujrat for information.

Sd/-  
(Ratan Kumar)  
Chief Engineer (Project-I)

Memo No.....

dated .....

Copy forwarded to all G.M-cum-CE/CEs/GM(F&A)/ESEs of BSPTCL for kind information and needful for forfeiture of EMD deposited by M/s OM Power Transmission Pvt. Ltd. (Lead Partner) in JV with M/s. Vima Alliance Infra Pvt. Ltd, Ahmedabad, Gujrat.

Sd/-  
(Ratan Kumar)  
Chief Engineer (Project-I)

Memo No. 745.....

dated ..13-07-2023.....

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar  
13/07/23  
(Ratan Kumar)  
Chief Engineer (Project-I)