

### Bihar State Power Transmission Company Ltd., Patna A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna CIN – U74110BR2012SGC018889

### [SAVE ENERGY FOR BENEFIT OF SELF AND NATION] Head Office, Vidyut Bhawan, Bailey Road, Patna -800021,

File no-ULDC/Correspondence with SLDC/13/2023

Letter No.

Date

From,

Chief Engineer (System Operation) SLDC , BSPTCL

To,

1. All GM cum CE, BSPTCL

2. GM(O&M), BGCL

Sub:-Procedure for interconnection of new network element of a transmission licensee into the grid and issue of certification of successful trial operation by State Load Despatch Centre, Patna

Ref:- 1.BEGC clause 6.2(IV)

2. IEGC clause 5.1(e) & (f)

Sir,

With reference to subject cited above addition of new transmission asset by any transmission licensee needs to be carefully integrated, complying all the provisions of the BERC/CERC regulations and CEA standards. In line with the above provisions, an SOP has been framed to enable SLDC to facilitate the integration of new intra-state transmission elements and issuance of successful trial operation. Further this is to mention here that GRID INDIA erstwhile POSOCO has already framed & circulated standard operating procedure for Inter-State transmission element which is in force.

In view of above all concerned are hereby requested to follow these procedures for the smooth operation of the state electricity grid as well as national grid.

Yours faithfully

Encl:-As above

Sd/-

Chief Engineer (System Operation)
BSPTCL

Memo No-

393

Date 08 -66-25

Copy forwarded with enclosure to DBA/BSPTCL for uploading the FTC procedure on SLDC and BSPTCL website.

Encl:-As above

Chief Engineer (System Operation)

BSPTCL

Procedure for interconnection of a new transmission element belonging to any Distribution/Transmission licensee/ Generation Utility and issue of certificate of successful trial operation by State Load Despatch Centre, Patna

This FTC procedure is limited to Intra-State element only & for inter-state element, FTC procedure of ERLDC will be followed.

As per clause-6.2(IV) of Bihar electricity Grid Code-2010 which is quoted as below

"A set of detailed internal operating procedures for the State Grid shall be developed and maintained by the SLDC in consideration with the entities and same shall be consistent with Grid Code."

And as per clause 5.1(e) (f) of The Indian Electricity Grid Code (IEGC), 2010 which are quoted as below "A set of detailed operating procedures for the National grid shall be developed and maintained by the NLDC in consultation with the RLDCs, for guidance of the staff of the NLDC and it shall be consistent with IEGC to enable compliance with the requirement of this IEGC"

"A set of detailed operating procedures for each regional grid shall be developed and maintained by the respective RLDC in consultation with the regional entities for guidance of the staff of RLDC and shall be consistent with IEGC to enable compliance with the requirement of this IEGC."

In accordance with the above provisions and in line with NLDC/RLDC operating procedure, procedure for interconnection of a new transmission element belonging to any Distribution/Transmission licensee or Generation Utility has been formulated to enable SLDC for secure and reliable interconnection of new elements. The details of the same are as follows:

1. All the Distribution/Transmission Licensees or Generation Utility intending to commission any element, which is a part of inter/Intra-state transmission system, shall intimate the SLDC with the details as given below, generally (10) days prior to the anticipated date of first test charging.

2. a. AnnexureA1: Intimation regarding anticipated charging of the line along with the list of the desired documents being submitted as per Format I.

b. AnnexureA2: List of elements to be charged and Element Rating details as per Format I A

c. AnnexureA3: Single line diagram of the concerned substations, along with status of completion of each dia/bus/breakers clearly indicating which elements are proposed to be charged.

d. Annexure A4: List of SCADA points to be made available (as per standard requirement, SLDC would need all MW and MVAr data, voltage and frequency of all the buses, all the breaker and isolator positions, OLTC tap positions, Main-1/Main-2 protection operated signals)

e. AnnexureA5: Location of Energy meters as per relevant CEA regulations

f. AnnexureA6: Connection Agreement, wherever applicable along with all annexure.

In additions to these documents, charging instructions, details of approval of the transmission scheme from the Standing Committee/CTU/ Steering Committee, STU, availability of line reactors as per approved scheme, approval for changes in the approved scheme, technical parameters of the transmission element required for network modeling shall be made available by CTU/STU/Licensee/user, as the case may be, to SLDCs/NLDC / RLDC.

- 3. Within 3 days of submission of above information by the Transmission Licensee / Distribution Licensees / Generation Utility/ user, SLDC shall acknowledge the receipt of the same, as per Format II, and seek clarifications, if any. The utility shall submit the desired information/documents to the SLDC within next three days.
- 4. The request for charging of new element and towards start of the trial operation as per Format III shall be submitted by the Utility to the SLDC, generally three (3) days except holidays prior to the date of first time charging. There could be a separate schedule for test charging and the final schedule for trial operation, which may be mentioned in the Format-I itself. The Utility shall also submit the following documents in this regard:

a. AnnexureB1: Request for charging of the new element along with the summary of the undertakings being submitted as per Format III

b. AnnexureB2: Undertaking in respect of Protective systems as per Format III A

c. Annexure B3:Undertaking in respect of Telemetry and communication as per Format III B

d. Annexure B4:Undertaking in respect of Energy metering as per Format III C e. AnnexureB5: Undertaking in respect of Statutory clearances as per Format III D

On satisfying itself with the submitted information as stated above under Para 3, the SLDC would issue a provisional approval for charging to the Transmission / Distribution / Generation Utility as per Format IV within two days of receipt of above documents.

5. For inter- state transmission element, element shall only be charged after getting approval from RLDC/NLDC.

On the designated day, the Utility shall charge the transmission line/element and do trial operation as per the time line mentioned in Format III, after obtaining the real time code from SLDC. All attempts would be made by the real time operating personnel at the SLDC to facilitate charging and commission in go with the new element at the earliest, subject to availability of real time data and favorable system conditions.

Indian Electricity Grid Code (Fourth Amendment), 2016 states that:

Clause 6.3 (A): 4. Date of commercial operation in relation to an inter-State Transmission System or an element thereof shall mean the date declared by the transmission licensee from 0000 hour of which an element of the transmission system is in regular service after successful trial operation for transmitting electricity and communication signal from the sending end to the receiving end:

Trial run and Trial operation in relation to a transmission system or an element thereof shall mean successful charging of the transmission system or an element thereof for 24 hours at continuous flow of power, and communication signal from the sending end to the receiving end and with requisite metering system, telemetry and protection system in service enclosing certificate to that effect from concerned Regional Load Despatch Centre.

Post successful trial operation, following documents shall be submitted by the Utility:

a. AnnexureC1:Requestfor issuance of successful trial operation certificate as per Format V

b. AnnexureC2: Values of the concerned line flow sand related voltages as per local SCADA just before and after charging of the element.

c. AnnexureC3:Special Energy meter(SEM) Reading corresponding to the trial run

d. AnnexureC4:Output of Disturbance Recorders/Event Loggers

6. Within three (3) working days of submission of the information mentioned above, SLDC concerned shall issue the certificate for successful completion of trial run of the element as per Format VI.

Documents to be submitted by Distribution/Transmission Licensee/User to SLDC

Annexure	Subject	Remarks
Annexure A1	Intimation regarding anticipated charging of the line along with other documents	As per Format I
Annexure A2	List of elements to be charged and Element Rating details	As per Format I A
Annexure A3	Single line diagram of the concerned sub stations, along with status of completion of each dia/bus/breakers	
Annexure A4	List of SCADA points to be made available (as per standard requirement, SLDC would need all MW and MV Ar data, voltage and frequency of all the buses, all the breaker and isolator positions, OLTC tap positions, Main-1/Main-2 protection operated signals)	
Annexure A5	Type and Location of Energy meters as per relevant CEA regulations	
Annexure A6	Connection Agreement, wherever applicable along with all annexures	
Annexure B1	Request for charging of the new transmission element along with the summary of the undertakings being submitted	As per Format III
Annexure B2	Undertaking in respect of Protective systems	As per Format III A
Annexure B3	Undertaking in respect of Telemetry and communication	As per Format III B
Annexure B4	Undertaking in respect of Energy metering	As per Format III C
Annexure B5	Undertaking in respect of Statutory clearances	As per Format III D
Annexure C1	Request for issuance of successful trial operation certificate	As per Format V
Annexure C2	Values of the concerned line flows and related voltages just before and after charging of the element	
Annexure C3	Special Energy meter (SEM) Reading for the trial	
Annexure C4	Output of Disturbance Recorders / Event Loggers	





8

# Format I

# Intimation by Transmission Licensee regarding anticipated charging of new elements

<Name of Transmission Licensee>

Name of the transmission element	
Type of Transmission Element	: Transmission Line / ICT / Bus Reactor / Line Reactor / Bus / Bay/Series Capacitor/Series Reactor
Voltage Level	: AC/DC kV
Owner of the Transmission Asset	
Likely Date and time of Charging	
Likely Date and time of start of Trial Ope	eration :Place:
Date:	
	(Name and Designation of the authorized person with official seal
Encl: Please provide full details.	
Annexure A2 : Format IA: List of elemen	nts to be charged and Element Rating details
Annexure A3 : Single line diagram of the dia/bus/breakers	concerned sub stations, alongwith status of completion ofeach
Annexure A4: List of SCADA points to b	e made available
Annexure A5: Location of installation of	Energy meters as per relevant CEA regulations
Annexure A6: Connection Agreement, if	applicable along with all annexure

4 ( A)

### Format I A

# List of elements to be charged and Element Rating details

I. List of Elements to be charged:

### II. Element Ratings

### a. Transmission Line

1	From Substation	
2	To Substation	
3	Voltage Level (kV)	
4	Line Length (km)	
5	Conductor Type	
6	No of sub Conductors	

#### b. ICT

1	Voltage (HV kV / LV kV)	
2	Capacity (MVA)	
3	Transformer Vector group	
4	Total no of taps	
5	Nominal Tap Position	
6	Present Tap Position	
9	Tertiary Winding Rating and Ratio	
10	% Impedance	

### c. Shunt / Series Reactor

1	Substation Name / Line Name	
2	Voltage	
3	MVAR Rating	
4	Switchable / Non Switchable	
5	In case of Bus Reactor, whether it can be taken as line reactor	

(Name and Designation of the authorized person with official seal)










# <Name of licensee>


List of SCADA points to be made available:

Station	Element to be charged	List of SCADA points to be made available	Remarks
E Proles			

(Name and Designation of the authorized person with official seal)



Please make a diagram to describe position of meter in bays.



### Format II

### <STATE LOAD DESPATCH CENTRE, PATNA>

### Acknowledgement of Receipt by SLDC

This is to acknowledge that the intimation of likely charging of (Name of the transmission element) has been received from (Name of the owner of the transmission asset) on (Date).

Kindly complete the technical formalities in connection with energy metering, protection and real time data and communication facilities and inform us of the same three (3) days before charging of the abovetransmission element as per Formats III, IIIA, IIIB, IIIC and IIID.

Or

The intimation is incomplete and the following information	may be submitted	within three (3)	daysof is	sue of
this acknowledgment receipt.				

20		
2		
3		

Date

Signature

Name: Designation:

SLDC





#### Format III

#### <Name of Transmission Licensee>

### Request by Transmission Licensee for first time charging and start of <u>Trial Operation</u>

Past references:

Name of the transmission element

Type of Transmission Element

: Transmission Line / ICT / Bus Reactor / Line

Reactor / Bus / Bay

Voltage Level

Owner of the Transmission Asset

Proposed Date and time of first time Charging

Proposed Date and time of Trial Operation

Place:

Date:

(Name and Designation of the authorized person with official seal)

Encl:

Annexure B2: Undertaking in respect of Protective systems as per Format IIIA

Annexure B3: Undertaking in respect of Telemetry and communication as per Format IIIB

Annexure B4: Undertaking in respect of Energy metering as per Format IIIC

Annexure B5: Undertaking in respect of Statutory clearances as per Format IIID



A &

Annexure B2

### Format IIIA

# < Name and Address of Transmission Licensee> Undertaking by

# Transmission Licensee in respect of Protective systems

aroundhours.		proposed to be charged o	n	_ <date> tentatively</date>
S no and Name of transmi	ssion element			
Standards for Cor tested and comm The pro Power C necessar	nnectivity to issioned and v tective relay committee (RF	is as stipulated in Part-III of the Grid) Regulations, 200 would be in position when the settings have been done a PC) as per section 5.2 I of e also been made/would be	7 (as amended from to e element is taken into as per the guideling the Indian Electricity	o service.  nes of the Regional Grid Code (IEGC). The
			Name of the line	
	SI No:	Name of the substation	Name of the line	

(Name and Designation of the authorized person with official seal)

4

Date:

0

8-8

tentatively

<date>

#### Format IIIB

# < Name and Address of Transmission Licensee>

# Undertaking by Transmission Licensee in respect of Telemetry and communication

The following transmission element is proposed to be charged on\_

arou	und_hours.					
The	list of data points	nsmission element:  s that would be made available to SL  It is certified th flow to SLDC immediately as the elei	at the following da	ta points have be	comm	unication apped and
S no	Name of substation			Data would available at (Y/N)	be SLDC	Remarks (path may be specified)
1	Sending end	Analog				
		Digital			3.3	
		SoE				
		Main Channel				
		Standby Channel				
		Voice Communication (Specify: )				
2	Receiving end	Analog				
		Digital				
		SoE			1/3	
		Main Channel			1-3-	
		Standby Channel				
		Voice Communication (Specify: )				

It is also certified that the data through main channel is made available to SLDC as well as alternate communication channel is available for data transfer to SLDC to ensure reliable and redundant data as per IEGC (as amended from time to time). Also, Voice communication is established as per IEGC. The arrangements are of permanent nature. In case of any interruption in data in real time, the undersigned undertakes to get the same restored at the earliest.

Place:

Date:

(Name and Designation of the authorized person with official seal)

4





### Format IIIC

### < Name and Address of Transmission Licensee> Undertaking by

### Transmission Licensee in respect of Energy metering

id	hours.					
and Na	me of transmissio	n element:				
al Ener	rgy Meters (SEMs)	conforming to CE	A (Installation and O	peration of	Meters) R	egulations,
			SEMs are calibrated in gulations 2007 as per			tion 9 ofPart-
reciiii	car standard for Gr	ia connectivity) ne	guiations 2007 as per	the followin	ig details.	
S	Name of	Feeder name	Make of meter	Meter	СТ	PT/CVT
no	substation			no	Ratio	Ratio
1	Sending end					
2	Receiving end					
	FLEEN					
ata Fo	rmat Conformity:		Yes / No			
	as per Convention		Yes / No			
ime Dr	ift Correction carrie	ed out:	Yes/No			
			forwarded on weekly		and the section of	
	of the Indian Electri ed by the SLDC.	city Grid Code (IEG	C) (as amended from	time to time	e) and also	as andwhen
		il ids where the da	ta has to be forwarde	ed).		
		/Nome on	d Designation of the	authorized i	nercon wit	h official seal

4

PA

Annexure B5

# Format III D

< Name and Address of Transmission Licensee>

Undertaking by transmission licensee in respect of statutory clearances

standards/regulations for charging of	have	been
obtained from the concerned authorities.		
Place:		
Date:		
(Name and I	Designation of the authorized person with official seal	)



A P

V

# Format IV

Approval for charging and trial run

# <STATE LOAD DESPATCH CENTRE, PATNA>

Approval i	no:		
To,			
The Transr	mission Licensee,		
Sub: Charg	ging and trial run of <name< td=""><td>e of Transmission elem</td><td>ent&gt;Provisional approvalRef: 1)</td></name<>	e of Transmission elem	ent>Provisional approvalRef: 1)
Your appli	ication dated	in Format-I	
2) S	LDC response dated	in Format-II	
3) Y	our request and details for	orwarded on dated	in Format III, IIIA, IIIB IIIC and IIID
Madam/Si	r,		
<n ar ur ob</n 	Name of Transmission ele oproval is provisional and odertakings submitted by	ement> on or after d in the intervening pe you are found to be vio om the appropriate Si	LDC and permission for charging of is hereby accorded. This eriod, if any of the conditions given in the plated, the approval stands cancelled. Kindle LDC for each element switching as well as
2) TI	he following shortcomings	have been observed in	the documents at S no 3) above.
	a. b.		
	c.		
ap	lease rectify the above shopproval for test charging lement>.	ortcomings at the earli , commissioning and	iest to enable SLDC to issue the provisional trial operation of <name of="" td="" transmission<=""></name>
TI	hanking you,		
			Yours faithfully,
		(Name and de	signation of authorized personnel with seal)
		· · · · · · · · · · · · · · · · · · ·	

2

8 th

#### Format-V

### Transmission Licensee request for issuance of successful trial operation certificate

#### <Name of transmission licensee>

To,

<Name of SLDC>

Sub: Successful trial operation of <Name of Transmission element>---request for issueof certificate.

Ref:

i) Our application dated in Format-I

- ii) Your acknowledgement dated in Format-II
- iii) Our application dated --- in Format-III along with Format IIIA, IIIB IIIC and IIID
- iv) Provisional approval dated ---- issued by your office.
- v) Real time codes from SLDC on

Madam/Sir,

Referring to the above correspondence, this is to inform you the successful charging and trial operation of <Name of Transmission element> from ----- to ----- (time & date). Please find enclosed the following :

- A plot of the MW/MVAr power flow during the 24 hour trial operation based on the substation SCADA is enclosed at Annexure-B1.
- 2. The Energy Meter readings have already been mailed to your office on\_\_\_\_\_\_. The 15-minute time block wise readings for the trial operation period is enclosed at Annexure-B2
- Event Logger a n d N u m e r i c a l Relay or D i s t u r b a n c e Recorder outputs at Annexure-B3 indicating all the switching operations related to the element. It is further to certify that the time synchronization of numerical relay, event logger and disturbance recorder has been established.

It is requested that a certificate of successful trial operation may kindly be issued at the earliest.

Thanking you,

Yours faithfully,

<Name and Designation of authorized person with official seal>

Encl: Annexure C2: Plot of MW/MVAr flow during 24 hour trial operation.

Annexure C3: Energy Meter

Annexure-C4: Reading Numerical relay or Disturbance Recorder (DR) output and EventLogger output.

K



7 8

# STATE LOAD DESPATCH CENTRE, PATNAS

Certifi	icate Number:	Date:
	Certificate of completion	n of Trial Operation of Transmission Element
Refere		tement
i.		
ii.	Communication from SLDC dated	from Transmission Licensee to SLDC in Format-I and IA.
iii.		
	IIIB, IIIC and IIID.	Licensee to SLDC datedin Format III, IIIA,
iv.	Provisional approval dated	from SLDC to Transmission Licensee for chargingin re
		Transmission Licensee for chargingin re
٧.	Real time code issued by SLDC on	
vi.	Communication datedfrom	Transmission Licensee in Format-V after trial operation.
		tified that the following Transmission element hassuccessfully
varrie 0	f the Transmission Asset:	
wner c	of the Transmission Asset :	
ommen peration	nd Time of Energization for ecement of successful trial run	
	e of completion of all trial run operation	
	tificate is being issued in accordan egulations, 2014 to certify success this certificate for any other purpo	ce with Regulation 5 of CERC (Terms and Condition of ful completion of trial operation of transmission element use is prohibited.
		Signature
		Name and Designation of the issuing Officer with official seal
ce		
	Chief Engineer, STU, BSPTCL	
1.		
y to:  .   II.   III.	Chief Engineer, O&M, BSPTCL Any other agency, if required	

4



7-8