



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

(A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna)

CIN – U74110BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No.**105**.....
Trans/Misc/P-I/156/2019

Dated:- **30-12-2022**

Sub: Removal of debarment of M/s A.K. Das Associates Ltd. in JV with M/s REW Contracts Pvt. Ltd. against NIT No. 46/PR/BSPTCL/2018.

Ref:-

1. NOA No. 27(Supply) & 28(Service) both dated 21.01.2019
2. PO No. 33 & WO No. 34 both dated 21.06.2019.
3. This office letter No.-1324 dated:-03.11.2021.
4. M/s REW letter no. REWCPL/RKS/BSPTCL/CE(P-I)/NIT-46/18-19/992 dated 09.11.2021
5. This office order no. 119 dated 17.12.2021
6. M/s REW letter no. REWCPL/RKS/BSPTCL/CE(P-I)/NIT-46/20-21/1144 dated 24.12.2021
7. M/s REW letter no. REWCPL/RKS/BSPTCL/CE(P-I)/NIT-46/20-21/1157 dated 31.12.2021
8. M/s REW letter no. REWCPL/RKS/BSPTCL/CE(P-I)/NIT-46/20-21/1222 dated 15.01.2022
9. M/s REW letter no. REWCPL/RKS/BSPTCL/CE(P-I)/NIT-46/20-21/1224 dated 04.03.2022
10. This office letter no. 347 dated 14.03.2022
11. This office letter no. 870 dated 14.07.2022
12. M/s REW letter no. REWCPL/RKS/BSPTCL/CE(P-I)/NIT-46/20-21/1227 dated 16.07.2022
13. This office letter no. 940 dated 29.07.2022
14. M/s A.K Das Das Associates Ltd. reference letter :-AKDAL/BSPTCL/2022-23/2131 dated:-15.12.2022
15. This office letter no. 1514 dated 21.12.2022

1. M/s A.K. Das Associates Ltd. in JV with M/s REW Contracts Pvt. Ltd. have been awarded the work for capacity augmentation of different GSS - 1. Replacement of 3x100 MVA by 3x200 MVA Power Transformer at GSS Gopalganj, 2. Replacement of 3x100 MVA by 3x200 MVA Power Transformer at GSS Hajipur, 3. Replacement of 2x160 MVA by 2x200 MVA Power Transformer at GSS Darbhanga under State Plan against NIT No. 46/PR/BSPTCL/2018 by BSPTCL vide NOA No. 27 (S) & 28 (E) both dated 21.01.2019. The scheduled date of completion (SDOC) for the entire work was 12 (twelve) months from date of NOA i.e. up to 20.01.2020.
2. Keeping continuous poor progress and delay in supply of balance 05 no of 200MVA transformer, M/s A.K. Das Associates Ltd. in JV with M/s REW Contracts Pvt. Ltd. were debarred vide this office order no. 119 dated 17.12.2021 from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory completion of all works against NIT No. 46/PR/BSPTCL/2018.
3. Further, the contract awarded to M/s A.K. Das Associates Ltd. in JV with M/s REW Contracts Pvt. Ltd. against NIT No. 46/PR/BSPTCL/2018 has been terminated for Contractor's Default vide this office letter no. 870 dated 14.07.2022, as the work was in standstill mode since long and also no progresses were done even after issue of debarment order on dated 17.12.2021.
4. BSPTCL has invited fresh tender for completion of left over portion of works/ balance works vide NIT No. - 51/PR/BSPTCL/2022 at the Risk and Cost of M/s A.K. Das Associates Ltd. In JV with M/s REW Contracts Pvt. Ltd. as per terms and conditions of NIT No. 46/PR/BSPTCL/2018.
5. Keeping in view of the above facts, the debarment order issued vide this office order no. 119 dated 17.12.2021 against NIT No. 46/PR/BSPTCL/2018 is hereby recalled subject to all the rights to recover losses from M/s A.K. Das Associates Ltd. in JV with M/s REW Contracts Pvt. Ltd.

Yours Faithfully,

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to:-

M/s A.K. Das Associates Ltd. in JV with M/s REW Contracts Pvt. Ltd.

1. M/s A.K. Das Associates Ltd.
H/1, Satya Nagar, Bhubaneswar-751007
Odisha, India
Email:amiyakanta@akdasassociates.com

2. M/s REW Contracts Pvt. Ltd.
594, Sector - 1, Vaishali, Ghaziabad
Email:rewcontracts@gmail.com

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
30/12/22

(Ratan Kumar)

Chief Engineer (Project-I)